Procurement of 40kWp Solar Roof Mounted PV System with Net Metering at IBA Girls Hostel Staff Town University Enclave Karachi

MINUTES OF MEETING

Subject: Pre-Bid Meeting

Meeting No.:

01

Client: IBA-KHI

Subject: 40kWp Solar System Roof Mounted

Dated: November 23, 2023

Time: 12 45 Hrs.

Venue: Conference Room, Fauji Foundation Building IBA-Karachi.

Participants:

IBA's Representatives

Muhammad Naseem-ul-Haque

Senior Manager Projects

Hassan Ilyas (HI)

Electrical Engineer

S.No.	Company Name	Name Contractor/ Representative	Email Address	Contact Number
1	Ideal Power Solutions Pvt Ltd	Hunain/Umair	hunain.afendi@ipspk.com	0336-0812250
2	Effisum Technology	Zeeshan/Hammad	ahmadaffisum@gmail.com	0310-3707503
3	Technology Links	Ahsan Ali	energy@solcraft.com.pk	0309-2119091
4	Amecia Energy/Jazz	Samad		0332-7923525
5	Feroze Power Pvt Ltd	Ansub/Najeeb	Ansub.noman@ferozepower.	0309-2220060
6	Cambridge Engineering Services	Umer/Talha	cambridgeengineeringservic es@gmail.com	0342-2474116
7	ACT Engineering Services	Hassan/Ali	Hassan.ahmed@actgroup.co m.pk	0313-2422187
8	A&A Enterprises	Ashraf/Haris Masteem	a-a-enter@yahoo.com	0322-2029980
9	Diwan International/Dewmak Energy	Uzair/Usmani	umer@diwanint.com	0309-2226989

Deliberations

- 1) Operation & Maintenance payments will be paid quarterly end to end months.
- 2) Net metering of complete system 140kWp in the contractor scope. Before starting net metering process contractor will inspect the existing site.
- 3) Genset controller not in this scope.
- 4) Before starting Operation & Maintenance contractor will submit energy generation table for the whole year.
- 5) Solar PV modules should be compatible with the existing one's installed.
- 6) String sizing should be compatible with existing strings.
- 7) Cable tray will be used for DC cable routing.
- 8) 5% retention money will be deducted on each bill.

Minutes Recorded By:

Hassan Ilyas

IBA Representative