

Design, Supply, Installation, Testing & Commissioning of 145.58kWp Solar Store Office Roof, PEB Shed & Car Port Mounted Grid Tied PV System at IBA Main Campus University Enclave Karachi

MINUTES OF MEETING

Subject: IBA Main Campus Solar System Pre-Bid Meeting

Meeting No. :

01

Client: IBA-KHI

Dated: May 30, 2024

Time: 11 45 Hrs.

Venue: IBA Main Campus-Karachi.

Participants:

IBA's Representatives	
	<ul style="list-style-type: none">Hassan Ilyas (Assistant Electrical Engineer)

S.No.	Company Name	Name Contractor/ Representative	Email Address	Contact Number
1	Super Tek	Muzaffar Hussain	muzaffarhussain4065@gmail.com	03083082163
2	ACT Engineering	Ali Abid	ali.abid@actgroup.cpm.pk	03132422187
3	Feroze Power Pvt Ltd.	Ansub/Raza	abdullah.hassan@dsggroup.com	03092220060
4	Iceberg Industries	Abdul Shakoor	solar.energy@icebergindustries	03147740074
5				
6				
7				
8				

Deliberations

- 1) Last date of bid submission: June 05th, 2024 from 9:00 A.M to 3:00 PM.
- 2) Structure material for carport will be Aluminum and design of carport structure will be same as existing carport structure in IBA. For roof top structure material will be G.I/Aluminum. To meet the required system size bidders can use semi elevated/Elevated structure and tilt angle should be optimum for maximum energy production.
- 3) The carport structure will be constructed using aluminum, following the design of the existing carport structure in IBA. For the rooftop structure, the material options include G.I or aluminum. Bidders can use semi-elevated or elevated structures to meet the required system size, ensuring the tilt angle is optimized for maximum energy production.
- 4) If there is any upgradation required in Main breaker or Copper links for Solar AC cable connection, the cost of upgradation work shall be deemed to have been included in the financial proposal.
- 5) All the DB's (AC & DC) will be outdoor rated.
- 6) Inverter will be mounted outside, if inverter shed required cost of Shed shall be deemed to have been included in the financial proposal.
- 7) Removal and shifting of hollow blocks from Store & office Building roof shall be in the scope of bidder.
- 8) The contractor shall provide the complete technical details including (Design, Specifications, Datasheets etc)

Minutes Recorded By:

Hassan Ilyas

IBA Representative